

Builders for Christ on Mission - 2024



Week A - May 6-25

Main Task - Saw Team & Framing Bearing Walls

Team	Start Date	End Date	Sending Church	Location	Construction Leader	First Meal	Last Meal	Estimate
1	5/4	5/11	Brookwood Baptist Church	Birmingham, AL	Jim Giffin	-	-	7
2	5/16	5/23	Brookwood Baptist Church	Birmingham, AL	Greg Womack	17L	25D	13
3	5/4	5/11	The Church at Brookhills	Birmingham, AL	Marty Elder	-	-	1
4	5/14	5/25	Mosaic Church	Clarksville, TN	Mike Elrod	18L	25D	4
5	5/12	5/25	Gardendale Baptist Church	Gardendale, AL	Alan Cook (Lead)	18L	25D	1
6	5/17	5/24	First Baptist Church	Fairhope, AL	Don Hill	18L	24L	12
7	5/13	5/18	The Haven Church	Eau Claire, WI	Martin Degenhardt	-	-	10
8	5/16	5/25	Layton Avenue Baptist Church	Greenfield, WI	Paula Zeller (Kitchen Lead)	18L	25D	8
9	5/17	5/25	Groton Bible Chapel	Groton, CT	Mike Paradise	18L	25D	8
10	5/23	5/25	Harvest Fellowship Baptist	Smithfield, VA	Dave Smith	18L	25D	2
11	5/17	5/25	North. Jeff. Baptist Association	Birmingham, AL	Mike Quick	18L	25D	2
12	5/17	5/25	Valley Baptist Church	Appleton, WI	Tim Steward	18L	25D	1
13	5/17	5/24	Vertical Life Church	Raleigh, NC	Nathan Brubaker	18L	25D	10
14	5/6	5/11	University Baptist Church	Beaver Creek, OH	Jim Corbin	-	-	15
15	5/23	5/25	Waters Edge	Watertown, TN	Nathan Denson	23L	25D	2
Weekly Total								96

Week B - May 27 - June 1

Main Task - Install Roof Trusses & Decking Mech.

Team	Start Date	End Date	Sending Church	Location	Construction Leader	First Meal	Last Meal	Estimate
1	5/27	6/1	Groton Bible Chapel	Groton, CT	Cint Babcock (Lead)	27L	31D	20
2	5/27	6/1	Harvest Fellowship Baptist	Smithfield, VA	Dave Smith - Cindy MacKenzie (Kitchen Lead)	27L	31D	16
3	5/27	6/1	Jacob's Well Church	Eau Claire, WI	Mark Reams	27L	31D	35
4	5/27	6/1	Hanover Baptist Church	Bob Jackson	Hanover, IN	27L	31D	21

5	5/27	6/1	Waters Edge	Watertown, TN	Nathan Denson	27L	31D	2
6	5/27	6/1	Gardendale Baptist Church	Gardendale, AL	Alan Cook	27L	31D	1
7	5/27	6/1	The Haven Church	Eau Claire, WI	Martin Degenhardt	27L	31D	5
8	5/27	6/30	Mosaic Church	Clarksville, TN	Mike Elrod	27L	30D	4
9	5/27	6/1	Gallup Hill Baptist Church	Ledyard, CT	Mark Tibbets	27L	31D	4
					Weekly Total			108

Week C - June 3-8						Main Task - Interior Framing, Drywall @ Mechanical		
--------------------------	--	--	--	--	--	--	--	--

Team	Start Date	End Date	Sending Church	Location	Construction Leader	First Meal	Last Meal	Estimate
1	6/3	6/8	Roe Junction Baptist	Morristown, TN	Jason Lemka - Amy Lemka (Kitchen Lead)	3L	8L	15
2	6/3	6/8	Valleydale Baptist Church	Hoover, AL	Lonny Bearden (Lead)	3L	8L	35
3	6/3	6/7	Kansas Builders	Eudora, KS	Mike Foster	3L	7L	30
					Weekly Total			80

Week D - June 10-15						Main Task - HVAC Ductwork & Roof Shingles		
----------------------------	--	--	--	--	--	---	--	--

Team	Start Date	End Date	Sending Church	Location	Construction Leader	First Meal	Last Meal	Estimate
1	6/10	6/15	Meadowbrook Baptist	Birmingham, AL	David Faught (Lead)	9D	14L	25
2	6/10	6/15	Mountainbrook Baptist	Mountainbrook, AL	Ed Wills - Jo Wills (Kitchen Lead)	9D	14L	13
3	6/10	6/15	Journey Church	Amery, WI	Levi Busse			
4	6/10	6/15	Gracewood Baptist	Southaven, MS	Robert Beauregard & Van Poindexter	9D	13D	12
5	6/10	6/15	North Shelby Baptist Church	Shelby County, AL	Lee Hall	9D	14L	15
					Weekly Total			65

Week E - June 17-22						Main Task - Insulation & Window Install, HVAC, Elec.		
----------------------------	--	--	--	--	--	--	--	--

Team	Start Date	End Date	Sending Church	Location	Construction Leader	First Meal	Last Meal	Estimate
1	6/17	6/22	2nd Baptist Church	Waycross, GA	Clint Bowman			

6	7/1	7/6	Fellowship Church	Rotonda, FL	Janice Cutherson (Kitchen Lead)	1L	5L	13
7	7/1	7/6	University Baptist Church	Beavercreek, OH	Kathy Gallager	1L	5L	5
					Weekly Total			84

Week H - July 8-13					Main Task - Install Exterior Siding & Eave Trim			
---------------------------	--	--	--	--	---	--	--	--

Team	Start Date	End Date	Sending Church	Location	Construction Leader	First Meal	Last Meal	Estimate
1	7/8	7/13	First Baptist Church	Newberry, SC	Young Schwmpert & Jim Butler	B8	L12	31
2	7/8	7/13	First Baptist Church	Columbia, SC	David Jones - Lauren Smith (Kitchen Lead)	B8	L12	20
3	7/8	7/13	New Harmony Miss. Baptist	Benton, KY	Phillip Foley	B8	L12	10
4	7/8	7/13	Pathway Baptist Church	Calvert City, KY	Sandy Foley	B8	L12	13
5	7/8	7/13	Forest Hills Baptist Church	Wilson, NC	Spencer Barnes	B8	L12	15
6	7/8	7/13	Chapin Baptist Church	Chapin, SC	Jeff Strickland	B8	L12	20
7	7/8	7/13	Trinity Baptist	Mooreville, NC	Grant Stanley	B8	L12	9
8	7/8	7/13	Compass Church	Lansing, MI	Nancy McNelly	B8	L12	4
9	7/8	7/13	Redeemer Lutheran	Newberry, SC	Tommy Moose	B8	L12	
					Weekly Total			122

Week I - July 15-20					Main Task - Acoustical Grid & Tile, Complete HVAC			
----------------------------	--	--	--	--	---	--	--	--

Team	Start Date	End Date	Sending Church	Location	Construction Leader	First Meal	Last Meal	Estimate
1	7/15	7/20	The Ridge Church	Brookville, OH	Art Bevington - Lead Minda Steck (Kitchen Lead)	15L	18D	20
					Weekly Total			20

Week J - July 22-27					Main Task - Interior Painting			
----------------------------	--	--	--	--	-------------------------------	--	--	--

Team	Start Date	End Date	Sending Church	Location	Construction Leader	First Meal	Last Meal	Estimate

1	7/22	7/27	North Jeff. Baptist Association	Birmingham, AL	Jim Nelms (Lead)	22L	25D	45
					Weekly Total			45

Week K - July 29-August 3					Main Task - Exterior Painting			
----------------------------------	--	--	--	--	-------------------------------	--	--	--

Team	Start Date	End Date	Sending Church	Location	Construction Leader	First Meal	Last Meal	Estimate
1								
2								
3								
4								
5								
					Weekly Total			0

Week L - August 5-10					Main Task - Install Doors, Hdw. Toilet Partitions, Etc.			
-----------------------------	--	--	--	--	---	--	--	--

Team	Start Date	End Date	Sending Church	Location	Construction Leader	First Meal	Last Meal	Estimate
1	8/5	8/10	Shades Mountain Community Church	Hoover, AL	Dwayne Timothy	8L	9D	2
2	8/5	8/10	First Baptist Tallahassee	Tallahassee, FL	Richard Tutor	8L	9D	10
3			FBC Waterloo	Waterloo, IL	Daryl Skaer			15
4			North Park Baptist Church	Trussville, AL	Darryl Bell			
								27

Week M - August 12-17					Main Task - Install Millwork			
------------------------------	--	--	--	--	------------------------------	--	--	--

Team	Start Date	End Date	Sending Church	Location	Construction Leader	First Meal	Last Meal	Estimate
1	8/12	8/17	Roseville Baptist Church	Rosville, MN		12L	16D	12
2	8/12	8/17	University Baptist Church	Beavercreek, OH		12L	16D	7
3	8/12	8/17	Highland Crest Baptist	Greenbay, WI	Leon Mills	12L	16D	2

4	8/12	8/17	Valley Baptist Church	Appleton, WI	Charles Dunning (Lead) Pam Creamer (Kitchen Lead)	12L	16D	31
					Weekly Total			52
Week N - August 19-24					Main Task - Punchlist			
Team	Start Date	End Date	Sending Church	Location	Construction Leader	First Meal	Last Meal	Estimate
1	8/19	8/24	Deep Creek Baptist Church	Chesapeake, VA	TL Thorwart - (Lead)	18L	24L	30
					Weekly Total			30
				Total Confirmed				915