

# Builders for Christ on Mission - 2024



## Week A - May 14-25

Main Task - Saw Team & Framing Bearing Walls

| Team         | Start Date | End Date | Sending Church               | Location        | Construction Leader         | First Meal | Last Meal | 2024 Estimate | 2023 Estimate |
|--------------|------------|----------|------------------------------|-----------------|-----------------------------|------------|-----------|---------------|---------------|
| 1            | 5/13       | 5/16     | Brookwood Baptist Church     | Birmingham, AL  | Jim Giffin                  |            |           | 14            | 8             |
| 2            | 5/17       | 5/24     | Brookwood Baptist Church     | Birmingham, AL  | Greg Womack                 |            |           | 18            | 20            |
| 3            |            |          | The Church at Brookhills     | Birmingham, AL  | Marty Elder                 |            |           |               | 1             |
| 4            |            |          | Mosaic Church                | Clarksville, TN | Mike Elrod                  |            |           |               | 3             |
| 5            |            |          | Gardendale Baptist Church    | Gardendale, AL  | Alan Cook (Lead)            |            |           |               | 1             |
| 6            | 5/18       | 5/25     | First Baptist Church         | Fairhope, AL    | Don Hill                    |            |           | 12            | 6             |
| 7            |            |          | Maury Baptist Association    | Columbia, TN    | Dale Ledbetter              |            |           |               | 10            |
| 8            | 5/20       | 5/24     | Layton Avenue Baptist Church | Greenfield, WI  | Paula Zeller (Kitchen Lead) |            |           | 10            | 8             |
| 9            | 5/18       | 5/25     | Groton Bible Chapel          | Groton, CT      | Clint Babcock               |            |           | 5             | 7             |
| 10           |            |          | Harvest Fellowship Baptist   | Smithfield, VA  | Dave Smith                  |            |           |               | 2             |
| 11           |            |          | N. J. Baptist Association    | Birmingham, AL  | Mike Quick                  |            |           |               | 1             |
| 12           |            |          | Valley Baptist Church        | Appleton, WI    | Tim Steward                 |            |           |               | 2             |
| 13           |            |          | Vertical Life Church         | North Carolina  | Nathan Brubaker             |            |           | 10            | New           |
| Weekly Total |            |          |                              |                 |                             |            |           | 69            | 69            |

## Week B - May 27 - June 1

Main Task - Install Roof Trusses & Decking Mech.

| Team         | Start Date | End Date | Sending Church             | Location           | Construction Leader            | First Meal | Last Meal | 2024 Estimate | Estimate |
|--------------|------------|----------|----------------------------|--------------------|--------------------------------|------------|-----------|---------------|----------|
| 1            | 5/25       | 6/1      | Groton Bible Chapel        | Groton, CT         | Cint Babcock (Lead)            |            |           | 20            | 25       |
| 2            | 5/26       | 5/31     | Harvest Fellowship Baptist | Smithfield, VA     | Dave Smith                     |            |           | 16            | 14       |
| 3            | 5/26       | 5/31     | Jacob's Well Church        | Chippewa Falls, WI | Mark Reams                     |            |           | 35            | 25       |
| 4            |            |          | Hanover Baptist Church     | Hanover, IN        | Bob Jackson                    |            |           |               |          |
| 5            |            |          | Willow Brook               | Huntsville, AL     | Rick Power                     |            |           |               | 1        |
| 7            |            |          | Gardendale Baptist Church  | Gardendale, AL     | Alan Cook (Lead)               |            |           |               | 1        |
| 8            | 5/27       | 5/31     | Water's Edge               | Watertown, TN      | Nathan Denson                  |            |           | 2             |          |
|              |            |          | Harvest Fellowship Baptist | Smithfield, VA     | Cindy MacKenzie (Kitchen Lead) |            |           |               |          |
| Weekly Total |            |          |                            |                    |                                |            |           | 73            | 66       |

## Week C - June 3-8

Main Task - Interior Framing, Drywall @ Mechanical

| Team | Start Date | End Date | Sending Church            | Location        | Construction Leader      | First Meal | Last Meal | 2024 Estimate | Estimate |
|------|------------|----------|---------------------------|-----------------|--------------------------|------------|-----------|---------------|----------|
| 1    |            |          | Roe Junction Baptist      | Morristown, TN  | Jason Lemka              |            |           |               | 10       |
| 2    |            |          | Valleydale Baptist Church | Hoover, AL      | Lonny Bearden (Lead)     |            |           |               | 35       |
| 3    |            |          | Hope Spring Church        | Griffin, IN     | Glenn Kilbourne          |            |           |               |          |
| 4    |            |          | First Baptist Church      | Valdosta, GA    | Mac Weaver               |            |           |               |          |
| 5    |            |          | University Baptist Church | Beavercreek, OH | Jim Corbin               |            |           |               | 10       |
|      |            |          | Roe Junction Baptist      | Morristown, TN  | Amy Lemka (Kitchen Lead) |            |           |               |          |
|      |            |          |                           |                 | Weekly Total             |            |           | 0             | 55       |

### Week D - June 10-15

Main Task - HVAC Ductwork & Roof Shingles

| Team | Start Date | End Date | Sending Church              | Location          | Construction Leader          | First Meal | Last Meal | 2024 Estimate | Estimate |
|------|------------|----------|-----------------------------|-------------------|------------------------------|------------|-----------|---------------|----------|
| 1    | 6/10       | 6/14     | Meadowbrook Baptist         | Birmingham, AL    | David Faught (Lead)          |            |           | 25            | 20       |
| 2    | 6/10       | 6/14     | Mountainbrook Baptist       | Mountainbrook, AL | Ed Wills                     |            |           | 13            | 10       |
| 3    |            |          | Journey Church              | Amery, WI         | Levi Busse                   |            |           |               |          |
| 4    |            |          | Gracewood Baptist           | Southaven, MS     | Bill Dozier & Van Poindexter |            |           |               | 15       |
| 5    | 6/10       | 6/14     | North Shelby Baptist Church | Shelby County, AL | Lee Hall                     |            |           | 15            | 10       |
|      |            |          | Mountainbrook Baptist       | Mountainbrook, AL | Jo Wills (Kitchen Lead)      |            |           |               |          |
|      |            |          |                             |                   | Weekly Total                 |            |           | 53            | 55       |

### Week E - June 17-22

Main Task - Insulation & Window Install, HVAC, Elec.

| Team | Start Date | End Date | Sending Church           | Location       | Construction Leader       | First Meal | Last Meal | 2024 Estimate | Estimate |
|------|------------|----------|--------------------------|----------------|---------------------------|------------|-----------|---------------|----------|
| 1    |            |          | 2nd Baptist Church       | Waycross, GA   | Clint Bowman              |            |           |               | 15       |
| 2    | 6/17       | 6/22     | Ebenezer Baptist Church  | Logan, OH      | Erwin Wolfe (Lead)        |            |           | 25            | 25       |
| 3    | 6/15       | 6/22     | Life Pointe Church       | Eustis, FL     | Scott Seigler             |            |           | 35            | 35       |
| 4    | 6/17       | 6/21     | First Baptist Birmingham | Birmingham, AL | Chris Shepherd            |            |           | 8             | 8        |
| 5    | 6/16       | 6/22     | Waypoint Church          | St Charles, MO | Chris Root                |            |           | 30            |          |
| 6    |            |          | Watson Chapel            | Arkansas       | Todd Howard               |            |           |               | 25       |
| 7    | 6/17       | 6/21     | Highland Crest Baptist   | Greenbay, WI   | Leon Mills                |            |           | 5             | 8        |
|      |            |          |                          |                | Kim Taylor (Kitchen Lead) |            |           |               |          |
|      |            |          |                          |                |                           |            |           |               |          |
|      |            |          |                          |                |                           |            |           |               |          |
|      |            |          |                          |                | Weekly Total              |            |           | 103           | 116      |

### Week F - June 24-29

Main Task - Install Drywall, Framing Inspection Clear

| Team | Start Date | End Date | Sending Church | Location | Construction Leader | First Meal | Last Meal | 2024 Estimate | Estimate |
|------|------------|----------|----------------|----------|---------------------|------------|-----------|---------------|----------|
|------|------------|----------|----------------|----------|---------------------|------------|-----------|---------------|----------|

|   |      |      |                          |                |                          |  |  |    |    |
|---|------|------|--------------------------|----------------|--------------------------|--|--|----|----|
| 1 |      |      | Blackburn Chapel         | Shawnee, KS    | Hall Comes               |  |  |    | 10 |
| 2 | 6/24 | 6/28 | Gardendale First Baptist | Gardendale, AL | Bob Moore (Lead)         |  |  | 25 | 25 |
| 3 |      |      | Trinity Baptist          | Reedsburg, WI  | Glenn Saats              |  |  |    | 10 |
| 4 | 6/24 | 6/28 | Redemption Baptist       | Jasper, AL     | Jeremy Colburn           |  |  | 15 |    |
|   |      |      | Gardendale First Baptist | Gardendale, AL | Joni Dial (Kitchen Lead) |  |  |    |    |
|   |      |      |                          |                |                          |  |  |    |    |
|   |      |      |                          |                |                          |  |  |    |    |
|   |      |      |                          |                |                          |  |  |    |    |
|   |      |      |                          |                | Weekly Total             |  |  | 78 | 45 |

### Week G - July 1-6

Main Task - Install HM Frames & Porte-Cochere

| Team | Start Date | End Date | Sending Church            | Location           | Construction Leader               | First Meal | Last Meal | 2024 Estimate | Estimate |
|------|------------|----------|---------------------------|--------------------|-----------------------------------|------------|-----------|---------------|----------|
| 1    |            |          | Parkside Baptist Church   | Denison, TX        | Terry Jones (Lead)                |            |           | 34            | 32       |
| 2    | 7/1        | 7/5      | New Covenant Community    | Lincoln, NE        | Larry Pickrel                     |            |           | 12            | 7        |
| 3    |            |          | First Baptist Church      | Cedar Hill, TX     | Mike Bostic                       |            |           | 10            | 9        |
| 4    |            |          | First Southern Baptist    | Pratt, KS          | Larry Clarkson                    |            |           | 6             | 8        |
| 5    | 6/30       | 7/5      | Jacob's Well Church       | Chippewa Falls, WI | Mark Reams                        |            |           | 10            | 10       |
| 6    | 7/1        | 7/5      | Fellowship Church         | Rotonda, FL        | Janice Cuthbertson (Kitchen Lead) |            |           | 13            | 4        |
| 7    |            |          | University Baptist Church | Beavercreek, OH    | Kathy Gallager                    |            |           |               | 3        |
|      |            |          |                           |                    | Weekly Total                      |            |           | 85            | 73       |

### Week H - July 8-13

Main Task - Install Exterior Siding & Eave Trim

| Team | Start Date | End Date | Sending Church              | Location         | Construction Leader                 | First Meal | Last Meal | 2024 Estimate | Estimate |
|------|------------|----------|-----------------------------|------------------|-------------------------------------|------------|-----------|---------------|----------|
| 1    |            |          | First Baptist Church        | Newberry, SC     | Young Schwmpert & Jim Butler (Lead) |            |           |               | 31       |
| 2    | 7/8        | 7/13     | First Baptist Church        | Columbia, SC     | Jim Raybon                          |            |           | 20            | 30       |
| 3    |            |          | New Harmony Miss. Baptist   | Benton, KY       | Phillip Foley                       |            |           |               | 6        |
| 4    |            |          | Redeemer Lutheran Church    | Newberry, SC     | Tommy Moose                         |            |           |               | 2        |
| 5    | 7/8        | 7/12     | Pathway Baptist Church      | Calvert City, KY | Sandy Foley                         |            |           | 14            | 15       |
| 6    | 7/8        | 7/12     | Forest Hills Baptist Church | Wilson, NC       | Spencer Barnes                      |            |           | 15            | 24       |
| 7    |            |          | Cane Creek Baptist Church   | Santuc, SC       | Grady Fuller                        |            |           |               | 4        |
| 8    | 7/8        | 7/12     | Chapin Baptist Church       | Chapin, SC       | Jeff Strickland                     |            |           | 20            | 22       |
| 9    |            |          | Trinity Baptist             | Mooreville, NC   | Grant Stanley                       |            |           |               | 4        |
| 10   |            |          | Cooper Avenue Baptist       | Yuba, CA         | Barbara Turner                      |            |           |               | 4        |
| 11   |            |          | Compass Church              | Lansing, MI      | Nancy McKelly                       |            |           |               | 7        |
| 12   | 7/8        | 7/13     | Kansas Builders             | Eudora, KS       | Mike Foster                         |            |           | 30            | 27       |
|      |            |          | First Baptist Church        | Columbia, SC     | Lauren Grigsby (Kitchen Lead)       |            |           |               |          |
|      |            |          |                             |                  | Weekly Total                        |            |           | 99            | 176      |

### Week I - July 15-20

Main Task - Acoustical Grid & Tile, Complete HVAC

| Team | Start Date | End Date | Sending Church   | Location       | Construction Leader        | First Meal   | Last Meal | 2024 Estimate | Estimate |
|------|------------|----------|------------------|----------------|----------------------------|--------------|-----------|---------------|----------|
| 1    | 7/15       | 7/18     | The Ridge Church | Brookville, OH | Art Bevington(Lead)        |              |           | 13            | 35       |
| 2    |            |          | FBC Waterloo     | Waterloo, IL   | Daryl Skaer                |              |           |               | 17       |
|      |            |          | The Ridge Church | Brookville, OH | Minda Steck (Kitchen Lead) |              |           |               |          |
|      |            |          |                  |                |                            | Weekly Total |           | 13            | 52       |

### Week J - July 22-27

Main Task - Interior Painting

| Team | Start Date | End Date | Sending Church                    | Location        | Construction Leader | First Meal                   | Last Meal | 2024 Estimate | Estimate |
|------|------------|----------|-----------------------------------|-----------------|---------------------|------------------------------|-----------|---------------|----------|
| 1    | 7/22       | 7/26     | No Jefferson Cty BFC ?            | Birmingham, AL  | Steve Loggins       |                              |           | 45            | 55       |
| 2    |            |          | North West Coast Bap, Association | Panama City, FL | David Conrad        |                              |           |               | 6        |
| 3    |            |          | Lauderdale Association            | Florence, AL    | Frank Sheets        |                              |           |               | 2        |
|      |            |          |                                   |                 |                     | Regina Thomas (Kitchen Lead) |           |               |          |
|      |            |          |                                   |                 |                     | Weekly Total                 |           | 45            | 63       |

### Week K - July 29-August 3

Main Task - Exterior Painting

| Team | Start Date | End Date | Sending Church                   | Location         | Construction Leader   | First Meal                   | Last Meal | 2024 Estimate | Estimate |
|------|------------|----------|----------------------------------|------------------|-----------------------|------------------------------|-----------|---------------|----------|
| 1    |            |          | First Baptist Pinson             | Pinson, AL       | David Awtry           |                              |           |               | 20       |
| 2    |            |          | Shades Mountain Community Church | Hoover, AL       | Dwayne Timothy (Lead) |                              |           |               | 5        |
| 3    | 7/29       | 8/3      | First Baptist Tallahassee        | Tallahassee, FL  | Richard Tutor         |                              |           | 10            | 10       |
| 4    |            |          | North Park Baptist Church        | Trussville, AL   | Darryl Bell           |                              |           |               | 10       |
| 5    |            |          | Pathways Baptist Church          | Gaithersburg, MD | Jan Alford            |                              |           |               | 10       |
|      |            |          |                                  |                  |                       | Debbie Gilley (Kitchen Lead) |           |               |          |
|      |            |          |                                  |                  |                       | Weekly Total                 |           | 10            | 55       |

### Week L - August 5-10

Main Task - Install Doors, Hdw. Toilet Partitions, Etc.

| Team | Start Date | End Date | Sending Church            | Location        | Construction Leader | First Meal               | Last Meal | 2024 Estimate | Estimate |
|------|------------|----------|---------------------------|-----------------|---------------------|--------------------------|-----------|---------------|----------|
| 1    |            |          | Roseville Baptist Church  | Rosville, MN    |                     |                          |           |               | 10       |
| 2    |            |          | University Baptist Church | Beavercreek, OH |                     |                          |           |               | 10       |
| 3    |            |          | Highland Crest Baptist    | Greenbay, WI    | Leon Mills          |                          |           |               | 3        |
|      |            |          |                           |                 |                     | Ray Lewis (Kitchen Lead) |           |               |          |
|      |            |          |                           |                 |                     | Weekly Total             |           | 0             | 23       |

### Week M - August 12-17

Main Task - Install Millwork

| Team | Start Date | End Date | Sending Church            | Location       | Construction Leader        | First Meal | Last Meal | 2024 Estimate | Estimate |
|------|------------|----------|---------------------------|----------------|----------------------------|------------|-----------|---------------|----------|
| 1    |            |          | Deep Creek Baptist Church | Chesapeake, VA | TL Thorwart - Lead         |            |           |               | 25       |
| 2    | 8/12       | 8/16     | Valley Baptist Church     | Appleton, WI   | Charles Dunning (Lead)     |            |           | 50            | 53       |
|      |            |          | Valley Baptist Church     | Appleton, WI   | Pam Creamer (Kitchen Lead) |            |           |               |          |
|      |            |          |                           |                |                            |            |           |               |          |
|      |            |          |                           |                |                            |            |           |               |          |
|      |            |          |                           |                | Weekly Total               |            |           | 50            | 78       |

### Week N - August 19-24

Main Task - Punchlist

| Team | Start Date | End Date | Sending Church | Location       | Construction Leader | First Meal | Last Meal | 2024 Estimate | Estimate |
|------|------------|----------|----------------|----------------|---------------------|------------|-----------|---------------|----------|
| 1    | 8/21       | 8/26     | Haven Church   | Eau Claire, WI |                     | 21L        | 26L       |               |          |
|      |            |          |                |                |                     |            |           |               |          |
|      |            |          |                |                |                     |            |           |               |          |
|      |            |          |                |                | Weekly Total        |            |           |               | 0        |

Total Estimate

678

926

Total Not Confirmed

Total Confirmed